Scanned by CamScanner

2nd & Final bill

M. A. R. 57 (Rule 116)

Measurement Book

No. B

Serial No. .....

Name of Work ..... From..... To.....

Providing Electrification and fixtures to Bengalore one attic col tax multi purpose building in ward No 13 in Hebbagodi Sub division

Name of Contractor of nature of Agency M/S Benaka Developers & Projects Pvt LTD

Date of commencement of work EE/EE1/DZ1.HRA/00002a/2018-19 Dat. 20/9/2018

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	Concealed conduit system supplying power point conduit wiring with medium grade PVC conduit pipe conforming to IS 2509 with suitable size metal PVC junction boxes, adhesive paste etc complete including necessary cutting in RCC slab. The conduit should be tied to reinforcement rods by using binding wire and covered with PVC caps. The conduit should be covered with PVC end couplings, running length of conduit pipe above specified 2 mm and 2 mm thick						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
			222 mtg		57/-	Ohs	12654/-
2/	supplying laying jointing and testing C.I. pipes of dia. mentioned against each complete with suitable size of lead caulking yarn, cement mortar joint including cutting chasing and making good the wall etc. complete as per direction of Engineer-in-charge.						
	25 mm dia 2 mm thick		71 mtg		58/-	Ohs	4118/-
3/	supplying and laying G.I. pipes with heavy quality complete with						
	Handle		12 Nos		92/-	-6	11064/-

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	tb SWG.		9600	SqCM	0'33	SqCM	3168/-
42	LED Street light supply & LED Street light with Die cast Al housing body with optional heat sink for better thermal dissipation battery with Injection moulded & UV resist & Poly carbonate material with High Protection index, delivering Power Light output As Detailed Elec Ref no BNO 5127 Pargno 5/2632. 90 watts.		6	Nos	3125/-	Lt. Lte	18750/-
43	Supplying and fixing ... Rmo brocket up to 2 mtrs long heat suitable						

Scanned by CamScanner

M. A. R. 57 (Rule 116)
Measurement Book

No. B

512810

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	angle and fixing to the brick 1x40/ 2x20 watts c/w current tube point wiring fitting & all complete to cut or chase & Rc pole/wall chg suitable slab, bend and not cut wiring chg suitable capacity wire, chg 32mm dia G.I.	6	Nos	893/-	-/-	5358/-	
					Total Rs.		375037-50
					BESCOM charges Rs.		16309-00 9462
					Total Rs.		391346-00 384499-00

For Benaka Developers And Projects Pvt. Ltd

NARAHARI .D
Managing Director

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

Certificate:-

Certify that the work has been carried out satisfactorily.

T.A. Baddi
JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

K.N
ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Audited and admitted for Rs. 384499/-

Passed by Cheque for Rs. 365713/-

(Three Lakh Sixty Five thousand Seven hundred thirteen only)

by adjustment Rs. .....

Accountant Superintendent

K.N
Exe. Engineer (Ele)

B.B.M.P. Dasarahalli Division

Bill	384499	=
IT	7690	=
CGST	3433	=
SGST	3433	=
LWC	3845	=
CBP	385	=
T.D	18786	=
Net	365713	=

Scanned by CamScanner